

JANUARY 2021

NATURALLY OCCURRING ASBESTOS (NOA)

Clear < 0.016 Str/cc

Exceedance
≥ 0.016 Str/cc


	Location 2 Downwind: Connecticut St Interior Perimeter	Location 3 Crosswind: 25th St Side Interior Perimeter	Location 1 Upwind: Wisconsin St Interior Perimeter	Location 4 Downwind: Connecticut & 25th Streets Ext Perimeter Corner
Date	str/cc	str/cc	str/cc	str/cc
1/3/22	0.00090	<0.00090	<0.00090	
1/4/22	0.0010	<0.0010	<0.0010	
1/5/22	0.0010	<0.00090	<0.00090	
1/6/22	0.0069	0.0018	0.0018	
1/7/2022	0.0039	0.0019	0.0019	
1/10/2022	0.0019	0.0028	<0.00090	
1/11/2022	0.018	0.019	0.0074	
1/12/2022	0.0010	0.0045	0.00090	
1/13/2022	0.015	0.024	0.0020	0.034
1/14/2022	0.0059	0.0010	0.0039	0.0059

	Location 2 Downwind: Connecticut St Interior Perimeter	Location 3 Crosswind: 25th St Side Interior Perimeter	Location 1 Upwind: Wisconsin St Interior Perimeter	Location 4 Downwind: Connecticut & 25th Streets Ext Perimeter Corner
Date	str/cc	str/cc	str/cc	str/cc
1/17/2022	0.0082	0.00090	0.0054	0.017
1/18/2022	0.0019	0.0020	<0.0010	0.0010
1/19/2022	0.0036	0.0020	<0.0010	0.022
1/20/2022	*	0.00090	0.0018	0.0020
1/21/2022	0.0063	<0.00050	<0.00090	0.0047
1/24/2022	0.013	<0.00090	0.0071	0.017
1/25/2022	<0.0010	<0.00090	<0.00090	<0.0010
1/26/2022	<0.0010	<0.00090	<0.0010	<0.0010
1/27/2022	0.0029	0.0039	<0.0010	
1/28/2022	0.00090	<0.00090	0.0020	
1/31/2022	0.00090	0.027	0.0037	

Note: Rainouts witnessed – 1/20 – Filter overloaded resulting in N/A reading at downwind monitor.

JANUARY 2021 NATURALLY OCCURRING ASBESTOS NOA EXCEEDANCES

Date(s): Jan 11 @ Downwind and Crosswind Monitor
Jan 13 @ Crosswind and Extra Downwind Monitor
Jan 17, 19, and 24 @ Extra Downwind Monitor
Jan 31 @ Crosswind Monitor



Source: Adjacent construction activities on 25th Street unaffiliated with Potrero Phase 2 infrastructure construction.

Action: The external contractor working on the unaffiliated project was immediately notified of how their construction activities were contributing to NOA exceedances and were advised to increase air quality mitigation efforts immediately. Additionally, the Potrero Phase 2 contractor implemented heightened water suppression to all active construction.