

August 14 – August 18, 2023
Weekly Air Monitor Report
Potrero Phase 2
Infrastructure

WEEKLY AIR MONITORING RESULTS

BRIDGE Monitors for the Following:

Naturally Occurring Asbestos (NOA)
Particulates or PM10

Note: Any detection above the project action level is investigated and mitigation measures proposed.

8/14/23 – 8/18/23: NOA WEEKLY REPORT

Clear < 0.016 s/cc
Exceedance ≥ 0.016 s/cc

	Location 1 Upwind: Wisconsin St Perimeter	Location 2 Downwind: Connecticut St Perimeter	Location 3 Crosswind: 25th St Perimeter
Date	s/cc	s/cc	s/cc
8/14/23	0.0200	0.0290	0.0630
8/15/23	0.0019	0.0150	0.0058
8/16/23	0.0330	0.0440	0.0084
8/17/23	<0.0009	0.0140	0.0120
8/18/23	<0.0010	0.0019	0.0029

NOA reports
posted @

<http://www.rebuildpotrero.com/airmonitoring>

8/14/23 – 8/18/23: NOA RESPONSE ACTIONS AND WEEKLY DATA SUMMARY

Date(s): five readings above the action level for the week starting August 14: Upwind and downwind on August 14, crosswind on August 15, upwind and downwind on August 16.

Potential Source: Continued moving of soil from Block A to Block B and placing soil around the foundation on Block B.

Response Action: Dedicate a laborer with a fire hose to the soil loading process whenever this work is active.

Weekly Data Summary: All other readings below the action level.

8/14/23 – 8/18/23: PM10 WEEKLY REPORT

Dust Monitoring Report
Potrero Phase 2
8/14/23 - 8/18/23

監測結果
波特雷羅第二階段
7/3/23至7/7/23

*Informe de monitoreo de
polvo
Potrero Fase 2*

Clear $\leq 0.05 \text{ mg/m}^3$

安全

No supera los límites

Exceedance $> 0.05 \text{ mg/m}^3$

超出標準

Supera los límites

Date	Daily (24 Hr) Average in mg/m^3		
	Monitor 1 (Upwind)	Monitor 2 (Downwind)	Monitor 3 (Crosswind)
8/14/23	0.002	0.002	0.003
8/15/23	0.004	0.004	0.004
8/16/23	0.002	0.001	0.002
8/17/23	0.003	0.003	0.004
8/18/23	0.011	0.011	0.012

Note: Dust Monitoring reports posted 粉塵報告公佈於 @

Los informes del polvo se publican en <http://www.rebuildpotrero.com/airmonitoring>