July 3 – July 7, 2023 Weekly Air Monitor Report Potrero Phase 2 Infrastructure



WEEKLY AIR MONITORING RESULTS

BRIDGE Monitors for the Following:

Naturally Occurring Asbestos (NOA)
Particulates or PM10

Note: Any detection above the project action level is investigated and mitigation measures proposed.



7/3/23 - 7/7/23: NOA WEEKLY REPORT

Clear < 0.016 s/cc

Exceedance ≥ 0.016 s/cc

NOA reports posted @

http://www.rebuild potrero.com/airmo nitoring

	Location 1 Upwind: Wisconsin St	Location 2 Downwind: Connecticut St	Location 3 Crosswind: 25th St
	Perimeter	Perimeter	Perimeter
Date	s/cc	s/cc	s/cc
7/3/23	0.0009	<0.0009	0.0009
7/4/23	Holiday, No Work		
7/5/23	<0.0009	0.0080	0.0018
7/6/23	<0.0009	0.0510	0.0072
7/7/23	<0.0009	0.0064	0.0082



7/3/23 – 7/7/23: NOA RESPONSE ACTIONS AND WEEKLY DATA SUMMARY

Date(s): One reading above the action level for the week starting 7/3/23: Crosswind monitor on July 6, 0.0510 s/cc

Potential Source: Loading, hauling, and re-stockpiling surplus soil

from Parcel B to Parcel A.

Response Action: Track-walk and nominally compact new stockpile to await re-use or disposal. This area will be treated with bonded fiber matrix in the near future.

Weekly Data Summary: All other readings below the action level.



Dust Monitoring Report Potrero Phase 27/3/23 - 7/7/23

監測結果 波特雷羅第二階段 7/3/23至7/7/23

Informe de monitoreo de polvo
Potrero Fase 2

Clear ≤ 0.05 mg/m³ 安全 No supera los límites

Exceedance > 0.05 mg/m³ 超出標準 Supera los límites

7/3/23 - 7/7/23: PM10 WEEKLY REPORT

Date	Daily (24 Hr) Average in mg/m³		
	Monitor 1 (Upwind)	Monitor 2 (Downwind)	Monitor 3 (Crosswind)
7/3/23	0.009	0.008	0.011
7/4/23	0.016	0.014	0.017
7/5/23	0.008	0.008	0.009
7/6/23	0.004	0.004	0.004
7/7/23	0.005	0.007	0.008

Note: Dust Monitoring reports posted 粉塵報告公佈於 @ Los informes del polvo se publican en http://www.rebuildpotrero.com/airmonitoring

