# June 12 – June 16, 2023 Weekly Air Monitor Report Potrero Phase 2 Infrastructure



### **WEEKLY AIR MONITORING RESULTS**

## BRIDGE Monitors for the Following:

Naturally Occurring Asbestos (NOA)
Particulates or PM10

Note: Any detection above the project action level is investigated and mitigation measures proposed.



### 6/12/23 - 6/16/23: NOA WEEKLY REPORT

**Clear** < 0.016 s/cc

**Exceedance** ≥ 0.016 s/cc

NOA reports posted @

http://www.rebuild potrero.com/airmo nitoring

	Location 1 Upwind: Wisconsin St Perimeter	Location 2 Downwind: Connecticut St Perimeter	Location 3 Crosswind: 25th St Perimeter
Date	s/cc	s/cc	s/cc
6/12/23	<0.0009	0.0018	<0.0009
6/13/23	<0.0010	0.0029	0.0019
6/14/23	<0.0009	0.0430	<0.0009
6/15/23	<0.0009	0.0036	0.0019
6/16/23	<0.0009	0.0018	0.0018



# 6/12/23 – 6/16/23: NOA RESPONSE ACTIONS AND WEEKLY DATA SUMMARY

**Date(s):** One reading above the action level for the week starting

6/12/23; June 14, downwind monitor, 0.0430 s/cc.

Potential Source: Excavation and soil stockpiling adjacent to the

downwind monitor.

**Response Action:** In order to address this reading on the 14th, the contractor will be adding additional water to the stockpile to ensure adequate moisture is maintained

Weekly Data Summary: All other readings were below the action level.



### Potrero Phase 2 6/12/23 - 6/16/23

監測結果 波特雷羅第二階段 6/12/23至6/16/23

Informe de monitoreo de polvo
Potrero Fase 2

Clear ≤ 0.05 mg/m³ 安全 No supera los límites

Exceedance > 0.05 mg/m³ 超出標準 Supera los límites

### 6/12/23 - 6/16/23: PM10 WEEKLY REPORT

Date	Daily (24 Hr) Average in mg/m <sup>3</sup>		
	Monitor 1 (Upwind)	Monitor 2 (Downwind)	Monitor 3 (Crosswind)
6/12/23	0.002	0.001	0.001
6/13/23	0.003	0.002	0.003
6/14/23	0.005	0.005	0.006
6/15/23	0.008	0.007	0.010
6/16/23	0.007	0.007	0.009

Note: Dust Monitoring reports posted 粉塵報告公佈於 @ Los informes del polvo se publican en <a href="http://www.rebuildpotrero.com/airmonitoring">http://www.rebuildpotrero.com/airmonitoring</a>

